

OFFICE OF THE
Washington County Engineer
 Roger E. Wright, PE, PS, County Engineer

CHANGE ORDER 1

TO: ROR Utility Services Group
 PROJECT: Devola Sanitary Sewer Improvements - Phase 2
 DATE: January 24, 2023

The original completion date for all work based on the 8/18/2022 Notice to Proceed was:


Project Milestone	Days from Notice to Proceed	Completion Date
Sewer Main Completion	260 working days	September 1, 2023
50% of the total pump stations operational		December 31, 2023
Substantial Completion, 80% of the total pump stations operational	650 working days	March 27, 2025
Final Completion – Entire project completed	780 working days	October 1, 2025

Due to documented material delay of 4" & 6" DIPS FM pipe, with material supplier providing an estimated delivery date of mid December 2022, and with supplier now estimating delivery date around 2/8/2023. This material delay resulting in a time extension of 56 days.

The revised completion date for all work **excluding** Final Completion date is:




Project Milestone	Days from Notice to Proceed	Completion Date	Revised Completion Date
Sewer Main Completion	260 working days	September 1, 2023	Oct. 27, 2023
50% of the total pump stations operational		December 31, 2023	Feb. 25, 2024
Substantial Completion, 80% of the total pump stations operational	650 working days	March 27, 2025	May 22, 2025

Final Completion – Entire project completed	780 working days	October 1, 2025
---	------------------	-----------------

By: 
 Roger E. Wright, P.E., P.S.
 Washington County Engineer

Attachments

Board of Commissioners 1/26/2023

 Aye
 Aye
 Aye